

McCownGordon Construction

PROJECT UPDATE



City Hall | Independence, KS

March 31, 2023

SUMMARY

Another very productive week this week

- Gold Plumbing continued working on in wall rough in and shower install in the basement.
- Kelley Electric continued working on in wall rough in in the basement and started digging and installed conduit for main power distribution to the building.
- Danny Satterfield Drywall continued hanging drywall on the East half of 1st floor. They also continued mudding and taping the 1st floor West half drywall.
- RetroChem continued work on repairing the historic plaster walls throughout the 1st floor and the basement.
- HTI continued with primer and a 1st coat of paint on the walls and door frames on 2nd floor.
- McCownGordon reinstalled historic wood doors on 2nd floor.
- Koehn started forming the new exterior steps to the basement.
- Stuart and Associates started install of floor tile on 2nd floor.
- Joplin Roofing continued detailing the new roof.





-The McCownGordon Team