

Maple Street:

The Maple Street project area begins at 17th Street and ends at Peter Pan Road. This project received a KDOT Cost Share grant. The project area has been surveyed by our sub-consultant, Cornerstone Survey, and we have begun preliminary design. We have also conducted preliminary design meetings with utilities. The current project schedule follows:

Preliminary Design (30% plans)	March 2021
60% Plans	May 2021
Final Plans	July, 2021
Project Bids	August 2021

Main, 8th to 10th:

This project received a KDOT GI grant. The project is in design, with Final P, S & E being completed. The City is currently obtaining the required easements for the project. The project is scheduled to be bid in July, 2021.

So that the inspection fees are grant eligible (if the final budget allows) the City, with the assistance of KDOT, has advertised for a consultant to provide inspection. KDOT will issue a 'third party agreement' for the inspection services.

KDHE/CDBG Loan Grant

The loan and grant have been applied for and it is in process. The CDBG Environmental Review is underway. The projects to be funded by the grant/loan include:

Basin V, Phase 2-	Previously Designed
Lakeview Lift Station	Previously Designed
Wald Lift Station	City has applied for FEMA funding. Could be KDHE project.
1 st and Birch (new)	Recently Contracted for design. Survey underway
2 nd and Locust (new)	Contract Amendment pending
Westminster(new)	Contract Amendment Pending

West Main and Peter Pan

Start date of project was extended to this spring at the request of the Contractor, Heckert Construction. It is anticipated to start on or about June. A warmer start date will be better for the type of mix used.

ADA

Graham has completed the project with the scope, including all previously executed Change Order.

We are working with Graham to finalize the contract for:

1. East Main Street ADA Parking Stall
2. Parking lot on S Penn
3. NE corner of 14th and Chestnut
4. Dog Park Sidewalk