

McCownGordon Construction

PROJECT UPDATE

City Hall | Independence, KS

October 28, 2022

SUMMARY

Just getting underway at City Hall. We only had a few crews this week but that will pick up very soon.

- D&T continued exposing the basement walls to allow our water proofers to work there. They also tore out the front stairs leading to the basement.
- Koehn tied rebar for the storm shelter footings.
- Remediation Contractors started the lead abatement and finished floors 1-3 and will be back next week to finish the basement.





-The McCownGordon Team