

McCownGordon Construction

PROJECT UPDATE

City Hall | Independence, KS

February 24, 2023

SUMMARY

We had a lot of trades working on site this week.

- Gold Plumbing continued working on in wall rough-in in the basement.
- Kelley Electric continued work on in wall rough-in on 1st floor.
- Myers finished installing the fire sprinkler system on the 1st floor and started working on the main line in the basement.
- Danny Satterfield Drywall continued hanging drywall on the 1st and 2nd floors, framed walls in the basement and started mudding and taping the 2nd floor drywall.
- RetroChem continued work on repairing the historic plaster walls throughout the 1st floor.
- McCownGordon worked on installed roof blocking and blocking for trim on 1st and 2nd floors.
- Midwest masonry set cast stone at the skylights and completed a brick mockup.





-The McCownGordon Team