

# McCownGordon Construction

## PROJECT UPDATE

---

*City Hall | Independence, KS*

*March 10, 2023*

### SUMMARY

Despite the rain this week, we were still able to have a very productive week.

- Gold Plumbing continued working on in wall rough-in in the basement.
- Kelley Electric continued work on in wall on 1<sup>st</sup> floor and in the basement.
- Myers continued working on the fire sprinkler system in the basement.
- Danny Satterfield Drywall finished hanging drywall on 2<sup>nd</sup> floor, continued hanging on 1<sup>st</sup> floor, and continued mudding and taping the 2<sup>nd</sup> floor drywall.
- RetroChem continued work on repairing the historic plaster walls throughout the 1<sup>st</sup> and 2<sup>nd</sup> floors.
- HTI started stripping the historic window sills and trim in prep for refinishing.
- McCownGordon finished roof blocking and in wall blocking on 1<sup>st</sup> and moved down to the basement.
- Midwest masonry continued with brick around the storm shelter.
- Joplin Roofing continued roofing the East half of the 1<sup>st</sup> floor roof and will be roofing the storm shelter next week.
- Jaycor started the injection waterproofing process on the East side of the basement.





-The McCownGordon Team