

McCownGordon Construction

PROJECT UPDATE

City Hall | Independence, KS

March 17, 2023

SUMMARY

Hit another big milestone this week by getting paint on the walls on 2nd floor.

- Gold Plumbing continued working on in wall rough-in in the basement.
- Kelley Electric finished up wall rough in on the 1st floor.
- Myers continued working on the fire sprinkler system in the basement.
- Danny Satterfield Drywall hung drywall on the East half of 1st floor and the storm shelter. They also continued mudding and taping the 2nd floor drywall.
- RetroChem continued work on repairing the historic plaster walls throughout the 1st floor.
- HTI continued stripping the historic window sills and trim in prep for refinishing and put primer and a 1st coat of paint on the walls on 2nd floor.
- McCownGordon continued working on in wall blocking in the basement and reinstalling historic trim throughout the 2nd floor.
- Midwest masonry finished installed the brick around the storm shelter.
- Joplin Roofing continued roofing the East half of the 1st floor roof and started roofing the storm shelter.





-The McCownGordon Team