

McCownGordon Construction

PROJECT UPDATE

City Hall | Independence, KS

April 21, 2023

SUMMARY

Another very productive week this week

- Gold Plumbing received delivery of their restroom fixtures and continued working on the gas and hydronic lines.
- Kelley Electric continued working on overhead rough in for permanent power in the basement.
- Danny Satterfield Drywall continued hanging drywall in the basement and started ceiling grid on 1st floor.
- RetroChem continued work on repairing the historic plaster walls throughout the 1st floor and the basement.
- HTI continued with primer and a 1st coat of paint on the walls and door frames on 1st floor.
- McCownGordon started installed hollow metal doors and hardware.
- Stuart and Associates finished installing wall and floor tile in the 1st and 2nd floor restrooms.
- Nowak tied in the sanitary sewer and started working on the storm sewer.





-The McCownGordon Team