

# McCownGordon Construction

## PROJECT UPDATE

---

*City Hall | Independence, KS*

*April 28, 2023*

### SUMMARY

Another very productive week this week

- Gold Plumbing continues to install restroom fixtures and continued working on the gas and hydronic lines. Scheduled to complete gas and hydronic lines next week.
- Kelley Electric continued working on overhead rough in for permanent power in the basement.
- Koehn Constr. Completed placing generator enclosure walls and gen. pad.
- Danny Satterfield Drywall continued hanging drywall in the basement and finished ceiling grid on 1<sup>st</sup> floor.
- Binswanger Glass is scheduled for install of new exterior storefront windows and doors
- HTI continued with primer and a 1<sup>st</sup> coat of paint on the walls and door frames on 1st floor.
- McCownGordon completed install of hollow metal doors and hardware.
- Stuart and Associates finished installing wall and floor tile in the 1<sup>st</sup> and 2<sup>nd</sup> floor restrooms.
- Nowak has completed tied-in of both the sanitary sewer and the storm sewer.
- Install of the sump wells is scheduled for next week.
- Site work grading and concrete paving is scheduled to start next week on the south side building.





-The McCownGordon Team