

McCownGordon Construction

PROJECT UPDATE

City Hall | Independence, KS

May 19, 2023

SUMMARY

Another very productive week this week

- Kelley Electric continued working on permanent power and pulling wire in the basement. They wired up the HVAC units on 3rd floor and continued working on the fire alarm system.
- Danny Satterfield Drywall continued hanging and finishing drywall in the basement.
- McCownGordon continued re-installed the existing wood doors and door hardware. We also received the millwork for 1st and 2nd floors and began installing those.
- D&T continued dirt work around the site, focusing on the subgrade for the parking stalls and alley on the South side of the site.
- Myers Fire Suppression worked on trimming out fire sprinkler heads on 1st floor.





-The McCownGordon Team